

EXECUTIVE SUMMARY REPORT

SUN PRAIRIE ELEMENTARY SCHOOLS: Meadow View Elementary School 02/09/2018

What's New?

Meadow View Elementary is progressing quickly with a lot of developments happening in the last two weeks! On the exterior of the building, metal panels are being installed—once those are complete, the building will look almost finished! There is much more going on inside; the masons finished building the block walls in the administration areas. Painters are almost finished in the kindergarten/1st grade wing, and they will move to the 2nd/3rd grade wing next. They have also made significant progress with painting the gym! Ceiling grid will start to be installed in the kindergarten/1st grade area on 2/12, and the elevator will be installed within the next couple of weeks as well!

The Past Weeks

- Completed block walls in the administration areas
- Completed taping in the 2nd/3rd grade wing
- Began painting the kindergarten/1st grade wing
- Began painting the gym walls and ceiling
- Continued to install exterior metal panels

Coming Up in the Weeks Ahead

- Ceiling grid in the Kindergarten/1st grade wing starts 2/12
- Tile installation for the bathrooms also begins on 2/12
- Continue MEP rough-ins in the library and art room area
- Installation of the elevator and remaining staircases
- Continue installing insulation and drywall in the 4th/5th grade area



Inside the gym, the painters are busy coating the precast walls and joists with primer, and then they will paint the final color!



Now that the metal panel clips and insulation are in place, the metal panels are being installed around the classroom wings!



The kindergarten/1st grade wing continues with painting! Once it's finished, the painters will move to the 3rd/4th grade wing.



While this Kindergarten room is being painted, the electricians are busy pulling wire into the rooms!



Did you know? Many aspects of construction, such as painting or installing casework, require the temperature of the building to be over 60 degrees Fahrenheit. As you can imagine, that presents quite a challenge in the middle of winter! To combat the cold, we have 7 temporary heaters running in the building that, when running at the same time, emit a total of 3.7 million BTUs (British Thermal Units) per hour that allow the project to stay on schedule!

EXECUTIVE SUMMARY REPORT

SUN PRAIRIE ELEMENTARY SCHOOLS

02/09/2018



In the back of the kitchen, HVAC and plumbing is being rapidly installed to get ready for ceiling installation!



On the north side of the gym, masons are applying exterior brick. The silver "paneling" seen in this photo was installed last week, and it is the insulation for the metal panels.



The masons are busy building the block walls for the 2nd floor restrooms, kiln room, and art room!



The crew has installed drywall in the classrooms of the 4th/5th grade wing, and they should finish up the wing next week!