

EXECUTIVE SUMMARY REPORT

SUN PRAIRIE ELEMENTARY SCHOOLS: Token Springs Elementary School

03/02/2018

What's New?

Although Token Springs is continuing to put panels and brick on the exterior of the building, it's the interior that is seeing immense progress. The 2nd/3rd grade wing is looking closer and closer to completion, as the cubbies, cabinets, and bathroom tile are all being installed. Paint is being applied to the gym walls and ceiling; the painters will move up to the 4th/5th grade wing in the next week. Additionally, the elevator is installed and is now having finishing block framed around it!

The Past Weeks

- Completed drywall in the 4th/5th grade classroom area
- Built the block walls for the second floor bathrooms
- Finished taping drywall and began painting in the kindergarten/1st grade area
- Casework installed in 2nd/3rd grade wing
- Elevator installed!

Coming Up in the Weeks Ahead

- Drywall First Floor Administration Area
- Interior Framing of the art rooms and 2nd floor
- Continue bathroom tile and casework installation in the classroom wings
- MEP rough-ins in the ELRC



In the past couple of weeks, the composite metal panels have been installed. Here's a look at the colored panels outside the 2nd/3rd grade classrooms!



Last week, the casework arrived for the 2nd/3rd grade classrooms, so our carpenters have been installing the cubbies!



The metal panels are being put up very quickly. As seen in this photo, they are attached to the building via a rail system that was installed earlier.



The kindergarten/1st grade area is almost done being painted! After the painters are done here, they will move to the 4th/5th grade wing.



Did you know? When painting the school, the painters apply three coats to the walls. The first and second coats are to ensure a smooth finish and strong color, and then the final coat is applied once all the other work in the area is complete. Over the course of the three coats, roughly 3,180 gallons of paint will be used for the entire school!

EXECUTIVE SUMMARY REPORT

SUN PRAIRIE ELEMENTARY SCHOOLS

03/02/2018



The gymnasium walls, ceiling and roof joist were painted. The HVAC overhead work will follow.



The concrete for the base of staircase 3 is poured, and the rest of the staircase will be installed next week!



Masons are currently working on setting brick on the south side of the gymnasium.



The elevator has been installed and the masons are laying block around the door frame.